CONSTRUCTION UPDATE BY TYLER SUPALLA, SUPERVISOR

# Hidden Creek Reserve

*Townhomes in Shawnee, Kansas*

Last updated Thu, Nov 12 at 9:45 AM Central

*Dampproofing began on Lots 15-18, footings are poured on Lots 23-26, and pier drilling is under way on Lots 31-34.*

LATEST FROM THE SITE

## Thursday, November 12

- **Lots 15-18** · dampproofing began on the foundation walls.
- **Lots 23-26** · footings were poured yesterday.
- **Lots 27-30** · footing forms are being laid out today.
- **Lots 31-34** · pier drilling is under way, with the pier pour planned for Monday, Nov 16.
- **Lots 35-38** · the building is being marked out so pier drilling can start next.

**24**
homes under construction
*in 6 buildings, all at the foundation stage*

**Nov 12**
Install water lines
*Lots 11-14, thursday*

## Weekly recap

*Foundation work is moving down the street: plumbing started on Lots 11-14, dampproofing began on Lots 15-18, footings are poured on Lots 23-26, and pier drilling started on Lots 31-34.*

THIS WEEK

- **Lots 11-14** · Backfill started Monday, and plumbing rough-ins started Wednesday.
- **Lots 15-18** · Form stripping finished Wednesday, and dampproofing began Thursday.
- **Lots 19-22** · Wall forms were set Tuesday and Wednesday, with the pour expected Thursday or Friday.
- **Lots 23-26** · Footing forms went in Tuesday, and the footings were poured Wednesday.

NEXT WEEK

- **Lots 31-34** · The pier pour is planned for Monday, Nov 16.
- **Lots 35-38** · Pier drilling follows the building mark-out.
- **Lots 39-42** · Piers could be ready to pour as early as Friday, Nov 20.

- **Lots 27-30** · Piers were poured Tuesday, and footing forms started Thursday.
- **Remaining lots** · Grading finished on Lots 31-34 and 39-42 Wednesday, and pier drilling started on Lots 31-34 Thursday.

# The buildings




Plans · Permitted · Under construction · Complete · Not yet started

## Lots 11-14

Foundation

Fourplex · 4 homes · 6704–6710 Meadowsweet Ln

Progress about 8%

**Foundation** Framing Roof Drywall Finishes

Backfill is under way near the garage entry. Plumbing rough-ins started Nov 11, with water lines planned for Nov 12.

*Updated Nov 11, 2026*

## Lots 15-18

Foundation

Fourplex · 4 homes · 6716–6722 Meadowsweet Ln

Progress about 8%

**Foundation** Framing Roof Drywall Finishes

Foundation walls were poured Nov 7 and the forms are stripped. Dampproofing began Nov 12.

*Updated Nov 12, 2026*

## Lots 19-22

Foundation

Fourplex · 4 homes · 6728–6734 Meadowsweet Ln

Progress about 8%

**Foundation** Framing Roof Drywall Finishes

All wall forms are in place. The wall pour is expected Thursday or Friday, Nov 12-13.

*Updated Nov 11, 2026*

## Lots 23-26

Foundation

Fourplex · 4 homes · 6740–6746 Meadowsweet Ln

Progress about 8%

**Foundation** Framing Roof Drywall Finishes

Footings were poured Nov 11.

*Updated Nov 12, 2026*

## Lots 27-30

Foundation

Fourplex · 4 homes · 6752–6758 Meadowsweet Ln

Progress about 8%

**Foundation** Framing Roof Drywall Finishes

Piers were poured Nov 10. Footing forms are being laid out Nov 12.

*Updated Nov 12, 2026*

## Lots 31-34

Foundation

Fourplex · 4 homes · 6808–6814 Meadowsweet Ln

Progress about 8%

**Foundation** Framing Roof Drywall Finishes

Pier drilling is under way. The pier pour is planned for Monday, Nov 16.

*Updated Nov 12, 2026*

## Lots 35-38

Plans

Fourplex · 4 homes · 6822–6828 Meadowsweet Ln

Progress about 0%

Foundation Framing Roof Drywall Finishes

The building is being marked out Nov 12-13 so pier drilling can start.

*Updated Nov 12, 2026*

## Lots 39-42

Plans

Fourplex · 4 homes · 6834–6840 Meadowsweet Ln

Progress about 0%

Foundation Framing Roof Drywall Finishes

Grading was finished Nov 11. Pier work is being scheduled, with piers possibly ready to pour by Friday, Nov 20.

*Updated Nov 12, 2026*

# Schedule

| BUILDING | FOUNDATION | FRAMING | ROOF | DRYWALL | FINISHES |
|---|---|---|---|---|---|
| **Lots 11-14**<br>about 8% complete | **In progress**<br>Started Oct 22<br>Plumbing under way; water lines Nov 12 | *Not started* | *Not started* | *Not started* | *Not started* |
| **Lots 15-18**<br>about 8% complete | **In progress**<br>Started Oct 22<br>Dampproofing began Nov 12 | *Not started* | *Not started* | *Not started* | *Not started* |
| **Lots 19-22**<br>about 8% complete | **In progress**<br>Started Oct 26<br>Wall pour target Nov 12-13 | *Not started* | *Not started* | *Not started* | *Not started* |
| **Lots 23-26**<br>about 8% complete | **In progress**<br>Started Oct 28<br>Footings poured Nov 11 | *Not started* | *Not started* | *Not started* | *Not started* |
| **Lots 27-30**<br>about 8% complete | **In progress**<br>Started Nov 6<br>Footing forms started Nov 12 | *Not started* | *Not started* | *Not started* | *Not started* |
| **Lots 31-34**<br>about 8% complete | **In progress**<br>Started Nov 12<br>Pier pour target Nov 16 | *Not started* | *Not started* | *Not started* | *Not started* |
| **Lots 35-38**<br>about 0% complete | *Not started*<br>Mark-out Nov 12-13, then piers | *Not started* | *Not started* | *Not started* | *Not started* |
| **Lots 39-42** | | | | | |

| BUILDING | FOUNDATION | FRAMING | ROOF | DRYWALL | FINISHES |
|---|---|---|---|---|---|
| about 0% complete | *Not started*<br>Pier pour possible Nov 20 | *Not started* | *Not started* | *Not started* | *Not started* |

*Actual dates are the first and last days the field notes record the work. Target dates appear as the master schedule fills in. Percent complete is a rough estimate by phase.*

## Jobsite photos



Lots 11-14 · Nov 11



Lots 15-18 · Nov 11



Lots 19-22 · Nov 11



Lots 23-26 · Nov 11



Lots 27-30 · Nov 11



Lots 31-34 · Nov 11

## Coming up

**Thursday**
Nov 12

Lots 11-14
Install water lines

**Friday**
Nov 13

Lots 19-22
Pour foundation walls (Thursday or Friday)

Lots 35-38
Mark out the building for pier drilling

| | | |
|---|---|---|
| **Monday**<br>Nov 16 | Lots 31-34 | Pour piers |
| **Friday**<br>Nov 20 | Lots 39-42 | Piers ready to pour (Friday, Nov 20 at the earliest) |
| **Date to be set**<br>when crews confirm | Lots 27-30 | Pour footings |
| | Lots 35-38 | Start pier drilling |
| | Lots 27-42 | Install silt fencing along the driveways |

*Hidden Creek Reserve is a 59-home townhome community with a clubhouse, built in fourplex, triplex and duplex buildings. This page updates each weekday evening from the supervisor's field notes and jobsite photos.*