CONSTRUCTION UPDATE BY TYLER SUPALLA, SUPERVISOR

Hidden Creek Reserve

Townhomes in Shawnee, Kansas

Last updated Thu, Nov 12 at 1:55 PM Central

Dampproofing began on Lots 15-18, footings are poured on Lots 23-26, and pier drilling is under way on Lots 31-34.

LATEST FROM THE SITE

Thursday, November 12

- **Lots 15-18** · dampproofing began on the foundation walls.
- **Lots 23-26** · footings were poured yesterday.
- **Lots 27-30** · footing forms are being laid out today.
- **Lots 31-34** · pier drilling is under way, with the pier pour planned for Monday, Nov 16.
- **Lots 35-38** · the building is being marked out so pier drilling can start next.

24
homes under construction
in 6 buildings, all at the foundation stage

Nov 12
Install water lines
Lots 11-14, thursday

Weekly recap

Foundation work is moving down the street: plumbing started on Lots 11-14, dampproofing began on Lots 15-18, footings are poured on Lots 23-26, and pier drilling started on Lots 31-34.

THIS WEEK

- **Lots 11-14** · Backfill started Monday, and plumbing rough-ins started Wednesday.
- **Lots 15-18** · Form stripping finished Wednesday, and dampproofing began Thursday.
- **Lots 19-22** · Wall forms were set Tuesday and Wednesday, with the pour expected Thursday or Friday.
- **Lots 23-26** · Footing forms went in Tuesday, and the footings were poured Wednesday.

NEXT WEEK

- **Lots 31-34** · The pier pour is planned for Monday, Nov 16.
- **Lots 35-38** · Pier drilling follows the building mark-out.
- **Lots 39-42** · Piers could be ready to pour as early as Friday, Nov 20.

- **Lots 27-30** · Piers were poured Tuesday, and footing forms started Thursday.
- **Remaining lots** · Grading finished on Lots 31-34 and 39-42 Wednesday, and pier drilling started on Lots 31-34 Thursday.

The buildings



Plans · Permitted · Under construction · Complete · Not yet started

Lots 11-14

Foundation

Fourplex · 4 homes · 6704–6710 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Backfill is under way near the garage entry. Plumbing rough-ins started Nov 11, with water lines planned for Nov 12.

Updated Nov 11, 2026

Lots 15-18

Foundation

Fourplex · 4 homes · 6716–6722 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Foundation walls were poured Nov 7 and the forms are stripped. Dampproofing began Nov 12.

Updated Nov 12, 2026

Lots 19-22

Foundation

Fourplex · 4 homes · 6728–6734 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

All wall forms are in place. The wall pour is expected Thursday or Friday, Nov 12-13.

Updated Nov 11, 2026

Lots 23-26

Foundation

Fourplex · 4 homes · 6740–6746 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Footings were poured Nov 11.

Updated Nov 12, 2026

Lots 27-30

Foundation

Fourplex · 4 homes · 6752–6758 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Piers were poured Nov 10. Footing forms are being laid out Nov 12.

Updated Nov 12, 2026

Lots 31-34

Foundation

Fourplex · 4 homes · 6808–6814 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Pier drilling is under way. The pier pour is planned for Monday, Nov 16.

Updated Nov 12, 2026

Lots 35-38

Plans

Fourplex · 4 homes · 6822–6828 Meadowsweet Ln

Progress about 0%

Foundation Framing Roof Drywall Finishes

The building is being marked out Nov 12-13 so pier drilling can start.

Updated Nov 12, 2026

Lots 39-42

Plans

Fourplex · 4 homes · 6834–6840 Meadowsweet Ln

Progress about 0%

Foundation Framing Roof Drywall Finishes

Grading was finished Nov 11. Pier work is being scheduled, with piers possibly ready to pour by Friday, Nov 20.

Updated Nov 12, 2026

Schedule

BUILDING	FOUNDATION	FRAMING	ROOF	DRYWALL	FINISHES
Lots 11-14 about 8% complete	**In progress** Started Oct 22 Plumbing under way; water lines Nov 12	*Not started*	*Not started*	*Not started*	*Not started*
Lots 15-18 about 8% complete	**In progress** Started Oct 22 Dampproofing began Nov 12	*Not started*	*Not started*	*Not started*	*Not started*
Lots 19-22 about 8% complete	**In progress** Started Oct 26 Wall pour target Nov 12-13	*Not started*	*Not started*	*Not started*	*Not started*
Lots 23-26 about 8% complete	**In progress** Started Oct 28 Footings poured Nov 11	*Not started*	*Not started*	*Not started*	*Not started*
Lots 27-30 about 8% complete	**In progress** Started Nov 6 Footing forms started Nov 12	*Not started*	*Not started*	*Not started*	*Not started*
Lots 31-34 about 8% complete	**In progress** Started Nov 12 Pier pour target Nov 16	*Not started*	*Not started*	*Not started*	*Not started*
Lots 35-38 about 0% complete	*Not started* Mark-out Nov 12-13, then piers	*Not started*	*Not started*	*Not started*	*Not started*
Lots 39-42					

BUILDING	FOUNDATION	FRAMING	ROOF	DRYWALL	FINISHES
about 0% complete	*Not started* Pier pour possible Nov 20	*Not started*	*Not started*	*Not started*	*Not started*

Actual dates are the first and last days the field notes record the work. Target dates appear as the master schedule fills in. Percent complete is a rough estimate by phase.

Jobsite photos



Lots 11-14 · Nov 12



Lots 11-14 · Nov 12



Lots 11-14 · Nov 12



Lots 15-18 · Nov 12



Lots 15-18 · Nov 12



Lots 19-22 · Nov 12

Coming up

Thursday
Nov 12

Lots 11-14
Install water lines

Friday
Nov 13

Lots 19-22
Pour foundation walls (Thursday or Friday)

Lots 35-38
Mark out the building for pier drilling

Monday Nov 16	Lots 31-34	Pour piers
Friday Nov 20	Lots 39-42	Piers ready to pour (Friday, Nov 20 at the earliest)
Date to be set when crews confirm	Lots 27-30	Pour footings
	Lots 35-38	Start pier drilling
	Lots 27-42	Install silt fencing along the driveways

Hidden Creek Reserve is a 59-home townhome community with a clubhouse, built in fourplex, triplex and duplex buildings. This page updates each weekday evening from the supervisor's field notes and jobsite photos.