CONSTRUCTION UPDATE BY TYLER SUPALLA, SUPERVISOR

Hidden Creek Reserve

Townhomes in Shawnee, Kansas

Last updated Fri, Nov 13 at 11:37 AM Central

Foundation walls were poured on Lots 19-22, the footing pour began on Lots 27-30, and pier drilling is under way on the last three buildings.

LATEST FROM THE SITE

Friday, November 13

- **Lots 11-14** · plumbing rough-ins are expected to finish today, and grading near the garage entry is done.
- **Lots 15-18** · dampproofing and drainage sleeves were finished yesterday.
- **Lots 19-22** · foundation walls were poured today.
- **Lots 27-30** · the footing pour began late this morning.
- **Lots 31-42** · pier drilling is under way, with pier pours planned for Monday and Tuesday, Nov 16-17.

32
homes under construction
in 8 buildings, all at the foundation stage

Nov 13
Finish plumbing rough-ins
Lots 11-14, friday

Weekly recap

Foundation work moved down the whole street this week: walls went up on Lots 19-22, footings were poured on Lots 23-26 and started on Lots 27-30, and pier drilling reached the last buildings.

THIS WEEK

- **Lots 11-14** · Backfill and grading near the garage were finished, and plumbing rough-ins started Wednesday and were wrapping up Friday.
- **Lots 15-18** · Forms were stripped Wednesday, and dampproofing and drainage sleeves were finished Thursday.
- **Lots 19-22** · Wall forms were set early in the week, and the foundation walls were poured Friday.

NEXT WEEK

- **Lots 31-38** · Pier pours are planned for Monday and Tuesday, Nov 16-17.
- **Lots 39-42** · The pier pour is planned for Monday, Nov 16, weather permitting.
- **Lots 23-26** · Wall forms continue, ahead of the foundation wall pour.

- **Lots 23-26** · Footings were poured Wednesday, and wall forms started going in Friday.
- **Lots 27-30** · Piers were poured Tuesday, footing forms went in Thursday, and the footing pour began Friday.
- **Remaining lots** · Grading finished on Lots 31-34 and 39-42 Wednesday, and pier drilling started on Lots 31-34 Thursday and on Lots 35-42 Friday.

The buildings



Plans · Permitted · Under construction · Complete · Not yet started

Lots 11-14

Foundation

Fourplex · 4 homes · 6704–6710 Meadowsweet Ln

Progress about 8%

Foundation · Framing · Roof · Drywall · Finishes

Grading near the garage entry was finished Nov 12. Plumbing rough-ins are expected to wrap up Nov 13.

Updated Nov 13, 2026

Lots 15-18

Foundation

Fourplex · 4 homes · 6716–6722 Meadowsweet Ln

Progress about 8%

Foundation · Framing · Roof · Drywall · Finishes

Dampproofing and drainage sleeves were finished Nov 12.

Updated Nov 13, 2026

Lots 19-22

Foundation

Fourplex · 4 homes · 6728–6734 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Foundation walls were poured Nov 13.

Updated Nov 13, 2026

Lots 23-26

Foundation

Fourplex · 4 homes · 6740–6746 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Footings were poured Nov 11. Wall forms are being set.

Updated Nov 13, 2026

Lots 27-30

Foundation

Fourplex · 4 homes · 6752–6758 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Footing forms are in, and the footing pour began Nov 13.

Updated Nov 13, 2026

Lots 31-34

Foundation

Fourplex · 4 homes · 6808–6814 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Most piers are drilled. The pier pour is planned for Monday and Tuesday, Nov 16-17.

Updated Nov 13, 2026

Lots 35-38

Foundation

Fourplex · 4 homes · 6822–6828 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Pier drilling started Nov 13. The pier pour is planned for Nov 16-17.

Updated Nov 13, 2026

Lots 39-42

Foundation

Fourplex · 4 homes · 6834–6840 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Pier drilling started Nov 13. The pier pour is planned for Monday, Nov 16, weather permitting.

Updated Nov 13, 2026

Schedule

BUILDING	FOUNDATION	FRAMING	ROOF	DRYWALL	FINISHES
Lots 11-14 about 8% complete	In progress Started Oct 22 Plumbing rough-ins finishing Nov 13	*Not started*	*Not started*	*Not started*	*Not started*
Lots 15-18 about 8% complete	In progress Started Oct 22 Dampproofing finished Nov 12	*Not started*	*Not started*	*Not started*	*Not started*
Lots 19-22 about 8% complete	In progress Started Oct 26 Walls poured Nov 13	*Not started*	*Not started*	*Not started*	*Not started*
Lots 23-26 about 8% complete	In progress Started Oct 28 Wall forms being set	*Not started*	*Not started*	*Not started*	*Not started*
Lots 27-30 about 8% complete	In progress Started Nov 6 Footing pour began Nov 13	*Not started*	*Not started*	*Not started*	*Not started*
Lots 31-34 about 8% complete	In progress Started Nov 12 Pier pour target Nov 16-17	*Not started*	*Not started*	*Not started*	*Not started*
Lots 35-38 about 8% complete	In progress Started Nov 13 Pier pour target Nov 16-17	*Not started*	*Not started*	*Not started*	*Not started*
Lots 39-42					

BUILDING	FOUNDATION	FRAMING	ROOF	DRYWALL	FINISHES
about 8% complete	In progress Started Nov 13 Pier pour target Nov 16	*Not started*	*Not started*	*Not started*	*Not started*

Actual dates are the first and last days the field notes record the work. Target dates appear as the master schedule fills in. Percent complete is a rough estimate by phase.

Jobsite photos



Lots 11-14 · Nov 13



Lots 15-18 · Nov 13



Lots 19-22 · Nov 13



Lots 23-26 · Nov 13



Lots 27-30 · Nov 13



Lots 31-34 · Nov 13

Coming up

Friday Nov 13	Lots 11-14	Finish plumbing rough-ins

Monday
Nov 16

Lots 31-34
Pour piers (Monday and Tuesday)

Lots 35-38
Pour piers (Monday and Tuesday)

Lots 39-42
Pour piers (weather permitting)

Date to be set
when crews confirm

Lots 23-26
Set wall forms and pour foundation walls

Lots 27-42
Install silt fencing along the driveways

Hidden Creek Reserve is a 59-home townhome community with a clubhouse, built in fourplex, triplex and duplex buildings. This page updates each weekday evening from the supervisor's field notes and jobsite photos.