CONSTRUCTION UPDATE BY TYLER SUPALLA, SUPERVISOR

Hidden Creek Reserve

Townhomes in Shawnee, Kansas

Last updated Mon, Nov 2 at 5:36 PM Central

Pier drilling on Lots 23-26 wrapped up, wall forms are nearly all in on Lots 15-18, and Lots 11-14 is ready for dampproofing.

LATEST FROM THE SITE

Monday, November 2

- **Lots 11-14** · foundation walls are ready for dampproofing, scheduled for Tuesday, Nov 3. Footing drainage details were reviewed on site to carry forward to the next buildings.
- **Lots 15-18** · foundation wall forms were nearly all in place by this afternoon.
- **Lots 19-22** · footings are planned to start Wednesday, Nov 4.
- **Lots 23-26** · pier drilling finished this afternoon. The piers are planned to be poured Tuesday or Wednesday.
- **Remaining lots** · survey staking of the next few buildings is planned by Wednesday so grading can follow.

16
homes under construction
in 4 buildings, all at the foundation stage

Nov 3
Dampproof foundation walls
Lots 11-14, tuesday

Weekly recap

The week opened with pier drilling finished on Lots 23-26, wall forms nearly in on Lots 15-18, and Lots 11-14 ready for dampproofing.

THIS WEEK

- **Lots 11-14** · Foundation walls ready for dampproofing Tuesday, backfill planned Wednesday, and a site meeting with the plumbing, irrigation and sewer trades on Friday, Nov 6.
- **Lots 15-18** · Foundation wall forms nearly all in place.
- **Lots 19-22** · Footings planned to start Wednesday.

NEXT WEEK

- **Remaining lots** · Grading crew expected back once the next buildings are staked.

- **Lots 23-26** · Pier drilling finished Monday, with the pier pour planned Tuesday or Wednesday.
- **Remaining lots** · Survey staking of the next few buildings planned by Wednesday, ahead of grading.

The buildings



Plans · Permitted · Under construction · Complete · Not yet started

Lots 11-14

Foundation

Fourplex · 4 homes · 6704–6710 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Foundation walls are ready for dampproofing, scheduled for Tuesday, Nov 3, with backfill planned for Wednesday, Nov 4.

Updated Nov 2, 2026

Lots 15-18

Foundation

Fourplex · 4 homes · 6716–6722 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Footings are in, and the foundation wall forms were nearly all in place by the afternoon of Nov 2.

Updated Nov 2, 2026

Lots 19-22

Foundation

Fourplex · 4 homes · 6728–6734 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Piers are finished. Footings are planned to start Wednesday, Nov 4, when the last few small piers will also be filled.

Updated Nov 2, 2026

Lots 23-26

Foundation

Fourplex · 4 homes · 6740–6746 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Pier drilling finished on the afternoon of Nov 2. The piers are planned to be poured Tuesday or Wednesday this week.

Updated Nov 2, 2026

Schedule

BUILDING	FOUNDATION	FRAMING	ROOF	DRYWALL	FINISHES
Lots 11-14 about 8% complete	In progress Started Oct 22 Dampproofing Nov 3, backfill Nov 4	*Not started*	*Not started*	*Not started*	*Not started*
Lots 15-18 about 8% complete	In progress Started Oct 22	*Not started*	*Not started*	*Not started*	*Not started*
Lots 19-22 about 8% complete	In progress Started Oct 26 Footings planned Nov 4	*Not started*	*Not started*	*Not started*	*Not started*
Lots 23-26 about 8% complete	In progress Started Oct 28 Pier pour planned Nov 3 or 4	*Not started*	*Not started*	*Not started*	*Not started*

Actual dates are the first and last days the field notes record the work. Target dates appear as the master schedule fills in. Percent complete is a rough estimate by phase.

Jobsite photos



Lots 11-14 · Nov 2



Lots 11-14 · Nov 2



Lots 11-14 · Nov 2



Lots 15-18 · Nov 2



Lots 15-18 · Nov 2



Lots 23-26 · Nov 2

Coming up

Tuesday
Nov 3

Lots 11-14
Dampproof foundation walls

Lots 23-26
Pour foundation piers (planned Tuesday or Wednesday)

Wednesday
Nov 4

Lots 11-14
Backfill around the foundation (planned)

Lots 19-22
Start footings (planned)

Remaining lots
Survey staking of the next few buildings (target)

Friday
Nov 6

Lots 11-14
Site meeting with plumbing, irrigation and sewer trades

Date to be set

when crews confirm

Lots 15-18

Finish setting foundation wall forms

Remaining lots

Grading crew returns to begin grading once lots are staked

Hidden Creek Reserve is a 59-home townhome community with a clubhouse, built in fourplex, triplex and duplex buildings. This page updates each weekday evening from the supervisor's field notes and jobsite photos.