CONSTRUCTION UPDATE BY TYLER SUPALLA, SUPERVISOR

Hidden Creek Reserve

Townhomes in Shawnee, Kansas

Last updated Wed, Nov 4 at 11:06 AM Central

Dampproofing started on the first building, Lots 11-14, and grading began for the next four buildings, Lots 27-42.

LATEST FROM THE SITE

Wednesday, November 4

- **Lots 11-14** · dampproofing of the foundation walls is under way.
- **Lots 15-18** · wall forms are nearly finished after rain slowed work. The wall pour is planned for Thursday at the earliest, more likely Friday.
- **Lots 19-22** · footing forms started today, with the footing pour planned alongside the Lots 15-18 walls if time allows.
- **Lots 23-26** · crews are finishing pier drilling. Rain water in the holes pushes the pier pour back a day or two.
- **Lots 27-42** · all four buildings are staked and grading has started. Silt fencing is being ordered.

16
homes under construction
in 4 buildings, all at the foundation stage

Nov 6
Pour foundation walls (Thursday at the earliest, more likely Friday)
Lots 15-18, friday

Weekly recap

Dampproofing began on Lots 11-14, wall forms are nearly done on Lots 15-18, and the next four buildings were staked and are being graded, though rain slowed the week.

THIS WEEK

- **Lots 11-14** · Dampproofing started Wednesday, with backfill next and a site meeting with the plumbing, irrigation and sewer trades on Friday, Nov 6.
- **Lots 15-18** · Wall forms nearly finished. The wall pour is planned Thursday at the earliest, more likely Friday.

NEXT WEEK

- **Lots 27-30** · Pier drilling planned to start once Lots 23-26 is finished.
- **Lots 11-14** · Backfill around the foundation after dampproofing.

- **Lots 19-22** · Footing forms started Wednesday, with the footing pour planned alongside the Lots 15-18 walls if time allows.
- **Lots 23-26** · Pier drilling nearly finished. Rain water in the holes pushed the pier pour back a day or two.
- **Lots 27-42** · All four buildings staked by the surveyor, and grading started Wednesday.

The buildings



Plans · Permitted · Under construction · Complete · Not yet started

Lots 11-14

Foundation

Fourplex · 4 homes · 6704–6710 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Dampproofing of the foundation walls started on Nov 4. Backfill comes next.

Updated Nov 4, 2026

Lots 15-18

Foundation

Fourplex · 4 homes · 6716–6722 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Crews are finishing the foundation wall forms after rain slowed work. The wall pour is planned for Thursday, Nov 5 at the earliest, more likely Friday, Nov 6.

Updated Nov 4, 2026

Lots 19-22

Foundation

Fourplex · 4 homes · 6728–6734 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Piers are finished. Footing forms started on Nov 4, and the footings may be poured the same day as the Lots 15-18 walls.

Updated Nov 4, 2026

Lots 23-26

Foundation

Fourplex · 4 homes · 6740–6746 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Crews are finishing pier drilling. Rain left water in the pier holes, so the pier pour is expected in a day or two.

Updated Nov 4, 2026

Lots 27-30

Plans

Fourplex · 4 homes · 6752–6758 Meadowsweet Ln

Progress about 0%

Foundation Framing Roof Drywall Finishes

Staked by the surveyor and grading started Nov 4. Piers are being marked out so drilling can follow Lots 23-26.

Updated Nov 4, 2026

Lots 31-34

Plans

Fourplex · 4 homes · 6808–6814 Meadowsweet Ln

Progress about 0%

Foundation Framing Roof Drywall Finishes

Staked by the surveyor, and grading started Nov 4.

Updated Nov 4, 2026

Lots 35-38

Plans

Fourplex · 4 homes · 6822–6828 Meadowsweet Ln

Progress about 0%

Foundation Framing Roof Drywall Finishes

Staked by the surveyor, and grading started Nov 4.

Updated Nov 4, 2026

Lots 39-42

Plans

Fourplex · 4 homes · 6834–6840 Meadowsweet Ln

Progress about 0%

Foundation Framing Roof Drywall Finishes

Staked by the surveyor, and grading started Nov 4.

Updated Nov 4, 2026

Schedule

BUILDING	FOUNDATION	FRAMING	ROOF	DRYWALL	FINISHES
Lots 11-14 about 8% complete	In progress Started Oct 22 Dampproofing started Nov 4	*Not started*	*Not started*	*Not started*	*Not started*
Lots 15-18 about 8% complete	In progress Started Oct 22 Wall pour target Nov 5-6	*Not started*	*Not started*	*Not started*	*Not started*
Lots 19-22 about 8% complete	In progress Started Oct 26 Footing forms started Nov 4	*Not started*	*Not started*	*Not started*	*Not started*
Lots 23-26 about 8% complete	In progress Started Oct 28 Pier pour delayed by rain	*Not started*	*Not started*	*Not started*	*Not started*
Lots 27-30 about 0% complete	*Not started*	*Not started*	*Not started*	*Not started*	*Not started*
Lots 31-34 about 0% complete	*Not started*	*Not started*	*Not started*	*Not started*	*Not started*
Lots 35-38 about 0% complete	*Not started*	*Not started*	*Not started*	*Not started*	*Not started*
Lots 39-42 about 0% complete	*Not started*	*Not started*	*Not started*	*Not started*	*Not started*

Actual dates are the first and last days the field notes record the work. Target dates appear as the master schedule fills in. Percent complete is a rough estimate by phase.

Jobsite photos



Lots 11-14 · Nov 4



Lots 15-18 · Nov 4



Lots 19-22 · Nov 4



Lots 11-14 · Nov 3



Lots 15-18 · Nov 3



Lots 27-30 · Nov 3

Coming up

Friday
Nov 6

Lots 15-18
Pour foundation walls (Thursday at the earliest, more likely Friday)

Lots 19-22
Pour footings (planned the same day as the Lots 15-18 walls, if time allows)

Lots 11-14
Site meeting with plumbing, irrigation and sewer trades

Date to be set when crews confirm	Lots 23-26	Pour foundation piers (expected in a day or two, after rain)
	Lots 11-14	Backfill around the foundation after dampproofing
	Lots 27-30	Start drilling foundation piers after Lots 23-26
	Lots 27-42	Install silt fencing along the driveways

Hidden Creek Reserve is a 59-home townhome community with a clubhouse, built in fourplex, triplex and duplex buildings. This page updates each weekday evening from the supervisor's field notes and jobsite photos.