CONSTRUCTION UPDATE BY TYLER SUPALLA, SUPERVISOR

# Hidden Creek Reserve

*Townhomes in Shawnee, Kansas*

Last updated Mon, Nov 2 at 5:35 PM Central

*Pier drilling on Lots 23-26 wrapped up, wall forms are nearly all in on Lots 15-18, and Lots 11-14 is ready for dampproofing.*

LATEST FROM THE SITE

## Monday, November 2

- **Lots 11-14** · foundation walls are ready for dampproofing, scheduled for Tuesday, Nov 3. Footing drainage details were reviewed on site to carry forward to the next buildings.
- **Lots 15-18** · foundation wall forms were nearly all in place by this afternoon.
- **Lots 19-22** · footings are planned to start Wednesday, Nov 4.
- **Lots 23-26** · pier drilling finished this afternoon. The piers are planned to be poured Tuesday or Wednesday.
- **Remaining lots** · survey staking of the next few buildings is planned by Wednesday so grading can follow.

**16**
homes under construction
*in 4 buildings, all at the foundation stage*

**Nov 3**
Dampproof foundation walls
*Lots 11-14, tuesday*

## Weekly recap

*The week opened with pier drilling finished on Lots 23-26, wall forms nearly in on Lots 15-18, and Lots 11-14 ready for dampproofing.*

THIS WEEK

- **Lots 11-14** · Foundation walls ready for dampproofing Tuesday, backfill planned Wednesday, and a site meeting with the plumbing, irrigation and sewer trades on Friday, Nov 6.
- **Lots 15-18** · Foundation wall forms nearly all in place.
- **Lots 19-22** · Footings planned to start Wednesday.

NEXT WEEK

- **Remaining lots** · Grading crew expected back once the next buildings are staked.

- **Lots 23-26** · Pier drilling finished Monday, with the pier pour planned Tuesday or Wednesday.
- **Remaining lots** · Survey staking of the next few buildings planned by Wednesday, ahead of grading.

# The buildings




Plans · Permitted · Under construction · Complete · Not yet started

## Lots 11-14

Foundation

Fourplex · 4 homes · 6704–6710 Meadowsweet Ln

Progress about 8%

**Foundation** Framing Roof Drywall Finishes

Foundation walls are ready for dampproofing, scheduled for Tuesday, Nov 3, with backfill planned for Wednesday, Nov 4.

*Updated Nov 2, 2026*

## Lots 15-18

Foundation

Fourplex · 4 homes · 6716–6722 Meadowsweet Ln

Progress about 8%

**Foundation** Framing Roof Drywall Finishes

Footings are in, and the foundation wall forms were nearly all in place by the afternoon of Nov 2.

*Updated Nov 2, 2026*

## Lots 19-22

Foundation

Fourplex · 4 homes · 6728–6734 Meadowsweet Ln

Progress about 8%

**Foundation** Framing Roof Drywall Finishes

Piers are finished. Footings are planned to start Wednesday, Nov 4, when the last few small piers will also be filled.

*Updated Nov 2, 2026*

## Lots 23-26

Foundation

Fourplex · 4 homes · 6740–6746 Meadowsweet Ln

Progress about 8%

**Foundation** Framing Roof Drywall Finishes

Pier drilling finished on the afternoon of Nov 2. The piers are planned to be poured Tuesday or Wednesday this week.

*Updated Nov 2, 2026*

# Schedule

| BUILDING | FOUNDATION | FRAMING | ROOF | DRYWALL | FINISHES |
|---|---|---|---|---|---|
| **Lots 11-14**<br>about 8% complete | In progress<br>Started Oct 22<br>Dampproofing Nov 3, backfill Nov 4 | *Not started* | *Not started* | *Not started* | *Not started* |
| **Lots 15-18**<br>about 8% complete | In progress<br>Started Oct 22 | *Not started* | *Not started* | *Not started* | *Not started* |
| **Lots 19-22**<br>about 8% complete | In progress<br>Started Oct 26<br>Footings planned Nov 4 | *Not started* | *Not started* | *Not started* | *Not started* |
| **Lots 23-26**<br>about 8% complete | In progress<br>Started Oct 28<br>Pier pour planned Nov 3 or 4 | *Not started* | *Not started* | *Not started* | *Not started* |

*Actual dates are the first and last days the field notes record the work. Target dates appear as the master schedule fills in. Percent complete is a rough estimate by phase.*

# Jobsite photos



Lots 11-14 · Nov 2



Lots 11-14 · Nov 2



Lots 11-14 · Nov 2



Lots 15-18 · Nov 2



Lots 15-18 · Nov 2



Lots 23-26 · Nov 2

# Coming up

**Tuesday**
Nov 3

Lots 11-14
Dampproof foundation walls

Lots 23-26
Pour foundation piers (planned Tuesday or Wednesday)

**Wednesday**
Nov 4

Lots 11-14
Backfill around the foundation (planned)

Lots 19-22
Start footings (planned)

Remaining lots
Survey staking of the next few buildings (target)

**Friday**
Nov 6

Lots 11-14
Site meeting with plumbing, irrigation and sewer trades

### Date to be set

when crews confirm

**Lots 15-18**

Finish setting foundation wall forms

**Remaining lots**

Grading crew returns to begin grading once lots are staked

---

*Hidden Creek Reserve is a 59-home townhome community with a clubhouse, built in fourplex, triplex and duplex buildings. This page updates each weekday evening from the supervisor's field notes and jobsite photos.*