CONSTRUCTION UPDATE BY TYLER SUPALLA, SUPERVISOR

Hidden Creek Reserve

Townhomes in Shawnee, Kansas

Last updated Wed, Nov 11 at 9:59 AM Central

Wall forms are all set on Lots 19-22 for a pour Thursday or Friday, the Lots 23-26 footing pour is planned today, and footing work is starting on Lots 27-30.

LATEST FROM THE SITE

Wednesday, November 11

- **Lots 15-18** · form stripping is finished and the forms have moved to Lots 19-22.
- **Lots 19-22** · wall forms are in place, with the wall pour expected Thursday or Friday.
- **Lots 23-26** · footing forms are ready and the footing pour is planned for today.
- **Lots 27-30** · footing forms are starting today, with the footing pour planned this week.
- **Lots 31-34 and 39-42** · grading on Lots 31-34 finishes today so pier drilling can start, and Lots 39-42 is graded next.

20
homes under construction
in 5 buildings, all at the foundation stage

Nov 11
Plumbing work starts after backfill
Lots 11-14, wednesday

Weekly recap

Foundation work is moving down the street: Lots 15-18 forms moved to Lots 19-22 for a pour this week, footings are under way on Lots 23-26 and 27-30, and grading reached Lots 31-34.

THIS WEEK

- **Lots 11-14** · Backfill started Monday, with plumbing work planned for Wednesday.
- **Lots 15-18** · Walls were poured Saturday, and form stripping finished Wednesday.
- **Lots 19-22** · Wall forms were set Tuesday and Wednesday, with the pour expected Thursday or Friday.

NEXT WEEK

- **Lots 39-42** · Pier drilling starts once grading is done.

- **Lots 23-26** · Footing forms went in Tuesday, with the pour planned for Wednesday.
- **Lots 27-30** · Piers were poured Tuesday, and footing forms started Wednesday for a pour later this week.
- **Remaining lots** · Grading on Lots 31-34 finishes Wednesday so pier drilling can start, with Lots 39-42 and 35-38 graded next.

The buildings



Plans · Permitted · Under construction · Complete · Not yet started

Lots 11-14

Foundation

Fourplex · 4 homes · 6704–6710 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Backfill started Nov 9. Plumbing work is planned for Wednesday, Nov 11.

Updated Nov 9, 2026

Lots 15-18

Foundation

Fourplex · 4 homes · 6716–6722 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Foundation walls were poured Saturday, Nov 7. Form stripping finished Nov 11.

Updated Nov 11, 2026

Lots 19-22

Foundation

Fourplex · 4 homes · 6728–6734 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

All wall forms are in place. The wall pour is expected Thursday or Friday, Nov 12-13.

Updated Nov 11, 2026

Lots 23-26

Foundation

Fourplex · 4 homes · 6740–6746 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Footing forms are ready, and the footing pour is planned for Wednesday, Nov 11.

Updated Nov 11, 2026

Lots 27-30

Foundation

Fourplex · 4 homes · 6752–6758 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Piers were poured Nov 10. Footing forms are starting Nov 11, with the footing pour planned this week.

Updated Nov 11, 2026

Lots 31-34

Plans

Fourplex · 4 homes · 6808–6814 Meadowsweet Ln

Progress about 0%

Foundation Framing Roof Drywall Finishes

Grading is finishing Nov 11. Pier drilling can start as soon as grading is done, possibly the same day.

Updated Nov 11, 2026

Lots 35-38

Plans

Fourplex · 4 homes · 6822–6828 Meadowsweet Ln

Progress about 0%

Foundation Framing Roof Drywall Finishes

Staked by the surveyor. Grading is planned after Lots 39-42.

Updated Nov 10, 2026

Lots 39-42

Plans

Fourplex · 4 homes · 6834–6840 Meadowsweet Ln

Progress about 0%

Foundation Framing Roof Drywall Finishes

Grading is next after Lots 31-34. Pier drilling starts once grading is done.

Updated Nov 11, 2026

Schedule

BUILDING	FOUNDATION	FRAMING	ROOF	DRYWALL	FINISHES
Lots 11-14 about 8% complete	In progress Started Oct 22 Plumbing planned Nov 11	*Not started*	*Not started*	*Not started*	*Not started*
Lots 15-18 about 8% complete	In progress Started Oct 22 Forms stripped Nov 11	*Not started*	*Not started*	*Not started*	*Not started*
Lots 19-22 about 8% complete	In progress Started Oct 26 Wall pour target Nov 12-13	*Not started*	*Not started*	*Not started*	*Not started*
Lots 23-26 about 8% complete	In progress Started Oct 28 Footing pour target Nov 11	*Not started*	*Not started*	*Not started*	*Not started*
Lots 27-30 about 8% complete	In progress Started Nov 6 Footing pour planned this week	*Not started*	*Not started*	*Not started*	*Not started*
Lots 31-34 about 0% complete	*Not started* Grading finishing Nov 11	*Not started*	*Not started*	*Not started*	*Not started*
Lots 35-38 about 0% complete	*Not started*	*Not started*	*Not started*	*Not started*	*Not started*
Lots 39-42 about 0% complete	*Not started*				

BUILDING	FOUNDATION	FRAMING	ROOF	DRYWALL	FINISHES
	Grading next, then piers	*Not started*	*Not started*	*Not started*	*Not started*

Actual dates are the first and last days the field notes record the work. Target dates appear as the master schedule fills in. Percent complete is a rough estimate by phase.

Jobsite photos



Lots 11-14 · Nov 11



Lots 15-18 · Nov 11



Lots 19-22 · Nov 11



Lots 23-26 · Nov 11



Lots 27-30 · Nov 11



Lots 31-34 · Nov 11

Coming up

Wednesday
Nov 11

Lots 11-14
Plumbing work starts after backfill

Lots 23-26
Pour footings

Lots 31-34
Finish grading and start pier drilling

Thursday
Nov 12

Lots 19-22
Pour foundation walls (Thursday or Friday)

Date to be set when crews confirm	Lots 27-30	Pour footings (this week)
	Lots 39-42	Grade the site, then start pier drilling
	Lots 35-38	Grade the site after Lots 39-42
	Lots 27-42	Install silt fencing along the driveways

Hidden Creek Reserve is a 59-home townhome community with a clubhouse, built in fourplex, triplex and duplex buildings. This page updates each weekday evening from the supervisor's field notes and jobsite photos.