CONSTRUCTION UPDATE BY TYLER SUPALLA, SUPERVISOR

Hidden Creek Reserve

Townhomes in Shawnee, Kansas

Last updated Tue, Nov 3 at 12:15 PM Central

The surveyor staked the next three buildings, Lots 27-38, and is finishing Lots 39-42, while prep for dampproofing began on Lots 11-14.

LATEST FROM THE SITE

Tuesday, November 3

- **Lots 11-14** · form clips were removed and those spots sealed to prepare for dampproofing. The full dampproofing is still to come.
- **Lots 27-38** · survey staking is complete on all three buildings.
- **Lots 39-42** · survey staking is under way.
- **Remaining lots** · with the lots staked, the grading crew can return to grade them.

16

homes under construction

in 4 buildings, all at the foundation stage

Nov 4

Pour foundation piers (planned Tuesday or Wednesday)

Lots 23-26, wednesday

Weekly recap

Pier drilling finished on Lots 23-26, wall forms went in on Lots 15-18, prep for dampproofing began on Lots 11-14, and the surveyor staked the next three buildings.

THIS WEEK

- **Lots 11-14** · Prep for dampproofing started Tuesday, with full dampproofing and backfill next and a site meeting with the plumbing, irrigation and sewer trades on Friday, Nov 6.
- **Lots 15-18** · Foundation wall forms nearly all in place.
- **Lots 19-22** · Footings planned to start Wednesday.
- **Lots 23-26** · Pier drilling finished Monday, with the pier pour planned Wednesday.
- **Lots 27-42** · Survey staking finished on Lots 27-38 Tuesday, with Lots 39-42 under way.

NEXT WEEK

- **Remaining lots** · Grading crew expected back now that the next buildings are staked.

The buildings



Plans · Permitted · Under construction · Complete · Not yet started

Lots 11-14

Foundation

Fourplex · 4 homes · 6704–6710 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Prep for dampproofing started Nov 3, with the form clips removed and those spots sealed. Full dampproofing and backfill come next.

Updated Nov 3, 2026

Lots 15-18

Foundation

Fourplex · 4 homes · 6716–6722 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Footings are in, and the foundation wall forms were nearly all in place by the afternoon of Nov 2.

Updated Nov 2, 2026

Lots 19-22

Foundation

Fourplex · 4 homes · 6728–6734 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Piers are finished. Footings are planned to start Wednesday, Nov 4, when the last few small piers will also be filled.

Updated Nov 2, 2026

Lots 23-26

Foundation

Fourplex · 4 homes · 6740–6746 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Pier drilling finished on the afternoon of Nov 2. The piers are planned to be poured Tuesday or Wednesday this week.

Updated Nov 2, 2026

Lots 27-30

Plans

Fourplex · 4 homes · 6752–6758 Meadowsweet Ln

Progress about 0%

Foundation Framing Roof Drywall Finishes

The surveyor staked the lots on Nov 3, ahead of grading.

Updated Nov 3, 2026

Lots 31-34

Plans

Fourplex · 4 homes · 6808–6814 Meadowsweet Ln

Progress about 0%

Foundation Framing Roof Drywall Finishes

The surveyor staked the lots on Nov 3, ahead of grading.

Updated Nov 3, 2026

Lots 35-38

Plans

Fourplex · 4 homes · 6822–6828 Meadowsweet Ln

Progress about 0%

Foundation Framing Roof Drywall Finishes

The surveyor staked the lots on Nov 3, ahead of grading.

Updated Nov 3, 2026

Lots 39-42

Plans

Fourplex · 4 homes · 6834–6840 Meadowsweet Ln

Progress about 0%

Foundation Framing Roof Drywall Finishes

Survey staking was under way on Nov 3.

Updated Nov 3, 2026

Schedule

BUILDING	FOUNDATION	FRAMING	ROOF	DRYWALL	FINISHES
Lots 11-14 about 8% complete	In progress Started Oct 22 Dampproofing prep started Nov 3	*Not started*	*Not started*	*Not started*	*Not started*
Lots 15-18 about 8% complete	In progress Started Oct 22	*Not started*	*Not started*	*Not started*	*Not started*
Lots 19-22 about 8% complete	In progress Started Oct 26 Footings planned Nov 4	*Not started*	*Not started*	*Not started*	*Not started*
Lots 23-26 about 8% complete	In progress Started Oct 28 Pier pour planned Nov 4	*Not started*	*Not started*	*Not started*	*Not started*
Lots 27-30 about 0% complete	*Not started*	*Not started*	*Not started*	*Not started*	*Not started*
Lots 31-34 about 0% complete	*Not started*	*Not started*	*Not started*	*Not started*	*Not started*
Lots 35-38 about 0% complete	*Not started*	*Not started*	*Not started*	*Not started*	*Not started*
Lots 39-42 about 0% complete	*Not started*	*Not started*	*Not started*	*Not started*	*Not started*

Actual dates are the first and last days the field notes record the work. Target dates appear as the master schedule fills in. Percent complete is a rough estimate by phase.

Jobsite photos



Lots 11-14 · Nov 3



Lots 15-18 · Nov 3



Lots 27-30 · Nov 3



Lots 31-34 · Nov 3



Lots 35-38 · Nov 3



Lots 11-14 · Nov 2

Coming up

Wednesday
Nov 4

Lots 23-26
Pour foundation piers (planned Tuesday or Wednesday)

Lots 19-22
Start footings (planned)

Friday
Nov 6

Lots 11-14
Site meeting with plumbing, irrigation and sewer trades

Date to be set

when crews confirm

Lots 11-14
Dampproof foundation walls

Lots 11-14
Backfill around the foundation after dampproofing

Lots 15-18
Finish setting foundation wall forms

Lots 39-42
Finish survey staking

Remaining lots
Grading crew returns to begin grading once lots are staked

Hidden Creek Reserve is a 59-home townhome community with a clubhouse, built in fourplex, triplex and duplex buildings. This page updates each weekday evening from the supervisor's field notes and jobsite photos.