CONSTRUCTION UPDATE BY TYLER SUPALLA, SUPERVISOR

Hidden Creek Reserve

Townhomes in Shawnee, Kansas

Last updated Thu, Nov 5 at 1:15 PM Central

Footings for Lots 19-22 are scheduled to pour today, pier pouring is starting on Lots 23-26, and backfill on the first building is planned for early next week.

LATEST FROM THE SITE

Thursday, November 5

- **Lots 11-14** · backfill is planned for Monday or Tuesday, Nov 9-10, so plumbing work can resume Wednesday, Nov 11.
- **Lots 19-22** · the footing pour is scheduled for this afternoon.
- **Lots 23-26** · pier pouring is starting.
- **Lots 27-30** · pier drilling is starting.

16
homes under construction
in 4 buildings, all at the foundation stage

Nov 5
Pour footings
Lots 19-22, thursday

Weekly recap

Foundation work moved forward on four buildings despite rain, with dampproofing on Lots 11-14, footing and pier pours scheduled on Lots 19-26, and the next four buildings staked and being graded.

THIS WEEK

- **Lots 11-14** · Dampproofing started Wednesday. Backfill is now planned for early next week.
- **Lots 15-18** · Wall forms nearly finished. The wall pour is planned Thursday at the earliest, more likely Friday.
- **Lots 19-22** · Footing forms went in Wednesday, and the footing pour was scheduled for Thursday afternoon.
- **Lots 23-26** · Pier drilling wrapped up after rain delays, and pier pouring was set to start Thursday.
- **Lots 27-42** · All four buildings staked by the surveyor and grading started Wednesday. Pier drilling on Lots 27-30 was set to start Thursday.

NEXT WEEK

- **Lots 11-14** · Backfill planned Monday or Tuesday, with plumbing work resuming Wednesday.
- **Lots 27-30** · Continue pier drilling.
- **Lots 27-42** · Silt fencing along the driveways.

The buildings



Plans · Permitted · Under construction · Complete · Not yet started

Lots 11-14

Foundation

Fourplex · 4 homes · 6704–6710 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Dampproofing started on Nov 4. Backfill is planned for Nov 9-10, with plumbing work resuming Nov 11.

Updated Nov 5, 2026

Lots 15-18

Foundation

Fourplex · 4 homes · 6716–6722 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Crews are finishing the foundation wall forms after rain slowed work. The wall pour is planned for Thursday, Nov 5 at the earliest, more likely Friday, Nov 6.

Updated Nov 4, 2026

Lots 19-22

Foundation

Fourplex · 4 homes · 6728–6734 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Piers are finished. The footing pour is scheduled for Nov 5.

Updated Nov 5, 2026

Lots 23-26

Foundation

Fourplex · 4 homes · 6740–6746 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Pier drilling is wrapping up and pier pouring is starting on Nov 5.

Updated Nov 5, 2026

Lots 27-30

Plans

Fourplex · 4 homes · 6752–6758 Meadowsweet Ln

Progress about 0%

Foundation Framing Roof Drywall Finishes

Staked by the surveyor and grading started Nov 4. Pier drilling is starting on Nov 5.

Updated Nov 5, 2026

Lots 31-34

Plans

Fourplex · 4 homes · 6808–6814 Meadowsweet Ln

Progress about 0%

Foundation Framing Roof Drywall Finishes

Staked by the surveyor, and grading started Nov 4.

Updated Nov 4, 2026

Lots 35-38

Plans

Fourplex · 4 homes · 6822–6828 Meadowsweet Ln

Progress about 0%

Foundation | Framing | Roof | Drywall | Finishes

Staked by the surveyor, and grading started Nov 4.

Updated Nov 4, 2026

Lots 39-42

Plans

Fourplex · 4 homes · 6834–6840 Meadowsweet Ln

Progress about 0%

Foundation | Framing | Roof | Drywall | Finishes

Staked by the surveyor, and grading started Nov 4.

Updated Nov 4, 2026

Schedule

BUILDING	FOUNDATION	FRAMING	ROOF	DRYWALL	FINISHES
Lots 11-14 about 8% complete	**In progress** Started Oct 22 Backfill planned Nov 9-10	*Not started*	*Not started*	*Not started*	*Not started*
Lots 15-18 about 8% complete	**In progress** Started Oct 22 Wall pour target Nov 5-6	*Not started*	*Not started*	*Not started*	*Not started*
Lots 19-22 about 8% complete	**In progress** Started Oct 26 Footing pour scheduled Nov 5	*Not started*	*Not started*	*Not started*	*Not started*
Lots 23-26 about 8% complete	**In progress** Started Oct 28 Pier pour starting Nov 5	*Not started*	*Not started*	*Not started*	*Not started*
Lots 27-30 about 0% complete	*Not started* Pier drilling starting Nov 5	*Not started*	*Not started*	*Not started*	*Not started*
Lots 31-34 about 0% complete	*Not started*	*Not started*	*Not started*	*Not started*	*Not started*
Lots 35-38 about 0% complete	*Not started*	*Not started*	*Not started*	*Not started*	*Not started*
Lots 39-42 about 0% complete	*Not started*	*Not started*	*Not started*	*Not started*	*Not started*

Actual dates are the first and last days the field notes record the work. Target dates appear as the master schedule fills in. Percent complete is a rough estimate by phase.

Jobsite photos



Lots 11-14 · Nov 4



Lots 11-14 · Nov 4



Lots 15-18 · Nov 4



Lots 15-18 · Nov 4



Lots 19-22 · Nov 4



Lots 19-22 · Nov 4

Coming up

Thursday
Nov 5

Lots 19-22
Pour footings

Lots 23-26
Begin pouring foundation piers

Lots 27-30
Begin drilling foundation piers

Friday
Nov 6

Lots 15-18
Pour foundation walls (Thursday at the earliest, more likely Friday)

Monday
Nov 9

Lots 11-14
Backfill around the foundation (Monday or Tuesday)

Wednesday Nov 11	Lots 11-14	Plumbing work resumes after backfill
Date to be set when crews confirm	Lots 27-42	Install silt fencing along the driveways

Hidden Creek Reserve is a 59-home townhome community with a clubhouse, built in fourplex, triplex and duplex buildings. This page updates each weekday evening from the supervisor's field notes and jobsite photos.