CONSTRUCTION UPDATE

Hidden Creek Reserve

Townhomes in Shawnee, Kansas

Piers on Lots 19-22 are set to wrap up today ahead of tomorrow's pour, and prep is under way for the next building.

LATEST FROM THE SITE

Tuesday, October 27

- **Lots 19-22** · the city inspector is reviewing the pier approach this afternoon. If approved, the piers will be finished today and ready to fill.
- **Lots 23-26** · equipment is being moved off the lots, and survey staking is planned for the end of this week or next week.
- **Lots 15-18** · foundation footings are unlikely to start this week because of the foundation crew's schedule.
- **Remaining lots** · the grading crew can come back to begin grading.

12	4	14	Oct 27
homes in foundation work	homes permitted, starting next	milestones this month	last site update
across 3 buildings	*1 building ready to start*	*October 2026*	*from the field notes*

Weekly recap

City permits came through for three more fourplexes, and foundation work is now under way on three buildings at once.

THIS WEEK

- **Lots 15-26** · City of Shawnee building permits issued for the next three fourplexes.
- **Lots 11-14** · Foundation wall pour scheduled to start the week.
- **Lots 19-22** · Piers dug, with a city inspector review on Tuesday and the pier pour planned for Wednesday.
- **Lots 23-26** · Equipment being cleared off the lots ahead of survey staking.

NEXT WEEK

- **Lots 23-26** · Survey staking, then a target pier pour on Monday, Nov 2.
- **Lots 15-18** · Foundation footings and walls, depending on the foundation crew's schedule.
- **Remaining lots** · Grading crew expected back to start grading.

The buildings

Lots 9-10

Plans

Duplex · 2 homes · 6703–6705 Meadowsweet Ln

Plans — Complete

Plot plan and water plot plan drawn.

Updated Oct 14, 2026

Lots 11-14

Foundation

Fourplex · 4 homes · 6704–6710 Meadowsweet Ln

Plans — Complete

Foundation wall forms are up, with the concrete pour set for Oct 26. Framing lumber is staged and ready.

Updated Oct 26, 2026

Lots 15-18

Foundation

Fourplex · 4 homes · 6716–6722 Meadowsweet Ln

Plans — Complete

Foundation piers poured. Foundation walls are next but likely won't start this week because of the foundation crew's schedule.

Updated Oct 27, 2026

Lots 19-22

Foundation

Fourplex · 4 homes · 6728–6734 Meadowsweet Ln

Plans — Complete

Piers are being finished today pending a city inspector review this afternoon, with the concrete pour planned for Oct 28.

Updated Oct 27, 2026

Lots 23-26

Permit issued

Fourplex · 4 homes · 6740–6746 Meadowsweet Ln

Plans — Complete

Building permit issued and lot graded. Equipment is being cleared off the lots, and survey staking is planned for this week or next ahead of pier work.

Updated Oct 27, 2026

Schedule

BUILDING	FOUNDATION	FRAMING	ROOF	DRYWALL	FINISHES
Lots 11-14 about 8% complete	In progress Started Oct 22	*Not started*	*Not started*	*Not started*	*Not started*
Lots 15-18 about 8% complete	In progress Started Oct 22	*Not started*	*Not started*	*Not started*	*Not started*
Lots 19-22 about 8% complete	In progress Started Oct 26	*Not started*	*Not started*	*Not started*	*Not started*
Lots 23-26 about 0% complete	*Not started* Pier pour target Nov 2	*Not started*	*Not started*	*Not started*	*Not started*

Actual dates are the first and last days the field notes record the work. Target dates appear as the master schedule fills in. Percent complete is a rough estimate by phase.

Coming up

OCT 27 — Lots 19-22
City inspector review of the pier approach
Tuesday

OCT 28 — Lots 19-22
Pour foundation piers
Wednesday

Milestones this month

OCTOBER 2026

- Oct 26 — Lots 15-26
  City of Shawnee building permits issued for the next three fourplexes
- Oct 26 — Lots 11-14

NOV 2

Lots 23-26
Pour foundation piers (target)
Monday

DATE *TBD*

Lots 23-26
Survey staking, end of this week or next week

DATE *TBD*

Lots 15-18
Pour foundation footings and walls, likely after this week

DATE *TBD*

Remaining lots
Grading crew returns to begin grading

Foundation wall pour scheduled

- Oct 26 — Lots 19-22
  Pier digging started
- Oct 23 — Community
  Grading plan approved for the remaining lots
- Oct 22 — Lots 15-18
  Foundation piers poured
- Oct 22 — Lots 11-14
  Foundation wall forms set
- Oct 22 — Lots 19-26
  Rear yards graded
- Oct 21 — Lots 11-14
  Garage slab pour coordinated; framing lumber ready to deliver
- Oct 20 — Lots 11-26
  Projected energy (HERS) reports completed for all 16 fourplex homes
- Oct 19 — Lots 11-14
  Wastewater permit and erosion control plan in place
- Oct 18 — Lots 15-22
  Foundation pier plans completed
- Oct 16 — Lots 15-26
  Permit sets completed for the next three fourplexes
- Oct 15 — Lots 11-14
  First construction draw submitted
- Oct 13 — All fourplexes
  Fire sprinkler contract signed

Hidden Creek Reserve is a 59-home townhome community with a clubhouse, built in fourplex and duplex buildings. This page updates each weekday evening from the superintendent's field notes and jobsite photos.