CONSTRUCTION UPDATE

Hidden Creek Reserve

Townhomes in Shawnee, Kansas

Pier work is finished on Lots 19-22 and has moved to Lots 23-26, with footings on Lots 15-18 scheduled for tomorrow.

LATEST FROM THE SITE

Wednesday, October 28

- **Lots 19-22** · piers are done, and the city inspector approved the approach used for the piers.
- **Lots 23-26** · pier work is now under way.
- **Lots 15-18** · foundation footings are scheduled for Thursday, Oct 29.
- **Lots 11-14** · foundation wall forms are scheduled to be stripped and moved on Friday, Oct 30.

16	0	17	Oct 28
homes in foundation work	homes permitted, starting next	milestones this month	last site update
across 4 buildings	*0 buildings ready to start*	*October 2026*	*from the field notes*

Weekly recap

City permits came through for three more fourplexes, and foundation work is now under way on all four fourplexes.

THIS WEEK

- **Lots 15-26** · City of Shawnee building permits issued for the next three fourplexes.
- **Lots 11-14** · Foundation wall pour scheduled, with forms set to be stripped and moved on Friday.
- **Lots 19-22** · Piers dug and completed, with the pier approach approved by the city inspector.
- **Lots 23-26** · Pier work started.
- **Lots 15-18** · Foundation footings scheduled for Thursday.

NEXT WEEK

- **Lots 23-26** · Target pier pour on Monday, Nov 2.
- **Remaining lots** · Grading crew expected back to start grading.

The buildings

Lots 9-10

Plans

Duplex · 2 homes · 6703–6705 Meadowsweet Ln

Plans — Complete

Plot plan and water plot plan drawn.

Updated Oct 14, 2026

Lots 11-14

Foundation

Fourplex · 4 homes · 6704–6710 Meadowsweet Ln

Plans — Complete

Foundation wall forms are scheduled to be stripped and moved on Friday, Oct 30. Framing lumber is staged and ready.

Updated Oct 28, 2026

Lots 15-18

Foundation

Fourplex · 4 homes · 6716–6722 Meadowsweet Ln

Plans — Complete

Foundation piers poured. Foundation footings are scheduled for Thursday, Oct 29.

Updated Oct 28, 2026

Lots 19-22

Foundation

Fourplex · 4 homes · 6728–6734 Meadowsweet Ln

Plans — Complete

Piers are done, and the city inspector approved the approach used for the piers.

Updated Oct 28, 2026

Lots 23-26

Foundation

Fourplex · 4 homes · 6740–6746 Meadowsweet Ln

Plans — Complete

Pier work is under way, with a target pier pour of Monday, Nov 2.

Updated Oct 28, 2026

Schedule

BUILDING	FOUNDATION	FRAMING	ROOF	DRYWALL	FINISHES
Lots 11-14 about 8% complete	In progress Started Oct 22	*Not started*	*Not started*	*Not started*	*Not started*
Lots 15-18 about 8% complete	In progress Started Oct 22	*Not started*	*Not started*	*Not started*	*Not started*
Lots 19-22 about 8% complete	In progress Started Oct 26	*Not started*	*Not started*	*Not started*	*Not started*
Lots 23-26 about 8% complete	In progress Started Oct 28 Pier pour target Nov 2	*Not started*	*Not started*	*Not started*	*Not started*

Actual dates are the first and last days the field notes record the work. Target dates appear as the master schedule fills in. Percent complete is a rough estimate by phase.

Coming up

OCT 29 — **Lots 15-18**
Pour foundation footings
Thursday

OCT 30 — **Lots 11-14**
Strip and move foundation wall forms
Friday

Milestones this month

OCTOBER 2026

- Oct 28 — Lots 19-22
  Pier approach approved by the city inspector
- Oct 28 — Lots 19-22
  Foundation piers completed

NOV
2

Lots 23-26
Pour foundation piers (target)
Monday

DATE
TBD

Remaining lots
Grading crew returns to begin grading

- Oct 28 — Lots 23-26
  Pier work started
- Oct 26 — Lots 15-26
  City of Shawnee building permits issued for the next three fourplexes
- Oct 26 — Lots 11-14
  Foundation wall pour scheduled
- Oct 26 — Lots 19-22
  Pier digging started
- Oct 23 — Community
  Grading plan approved for the remaining lots
- Oct 22 — Lots 15-18
  Foundation piers poured
- Oct 22 — Lots 11-14
  Foundation wall forms set
- Oct 22 — Lots 19-26
  Rear yards graded
- Oct 21 — Lots 11-14
  Garage slab pour coordinated; framing lumber ready to deliver
- Oct 20 — Lots 11-26
  Projected energy (HERS) reports completed for all 16 fourplex homes
- Oct 19 — Lots 11-14
  Wastewater permit and erosion control plan in place
- Oct 18 — Lots 15-22
  Foundation pier plans completed
- Oct 16 — Lots 15-26
  Permit sets completed for the next three fourplexes
- Oct 15 — Lots 11-14
  First construction draw submitted
- Oct 13 — All fourplexes
  Fire sprinkler contract signed

Hidden Creek Reserve is a 59-home townhome community with a clubhouse, built in fourplex and duplex buildings. This page updates each weekday evening from the superintendent's field notes and jobsite photos.