CONSTRUCTION UPDATE BY TYLER SUPALLA, SUPERVISOR

Hidden Creek Reserve

Townhomes in Shawnee, Kansas

Last updated Wed, Nov 11 at 4:02 PM Central

The footing pour began on Lots 23-26, plumbing rough-ins started on Lots 11-14, and grading is finished on Lots 31-34 and 39-42 so pier drilling can start.

LATEST FROM THE SITE

Wednesday, November 11

- **Lots 11-14** · backfill is under way near the garage entry, plumbing rough-ins started, and water lines are planned for tomorrow.
- **Lots 19-22** · forms from Lots 15-18 are in place, with the wall pour expected Thursday or Friday.
- **Lots 23-26** · the footing pour began this afternoon.
- **Lots 27-30** · footing forms are starting, with the footing pour planned this week.
- **Lots 31-34 and 39-42** · grading is finished, and pier drilling on Lots 31-34 is planned for tomorrow morning.

20
homes under construction
in 5 buildings, all at the foundation stage

Nov 12
Install water lines
Lots 11-14, thursday

Weekly recap

Foundation work is moving down the street: plumbing started on Lots 11-14, walls on Lots 19-22 are set to pour, footings are going in on Lots 23-26 and 27-30, and grading is finished on Lots 31-34 and 39-42.

THIS WEEK

- **Lots 11-14** · Backfill started Monday, and plumbing rough-ins started Wednesday.
- **Lots 15-18** · Walls were poured Saturday, and form stripping is finished.
- **Lots 19-22** · Wall forms were set Tuesday and Wednesday, with the pour expected Thursday or Friday.

NEXT WEEK

- **Lots 39-42** · Pier drilling starts once the crew is available, Thursday at the earliest.
- **Lots 35-38** · Grading is planned next.

- **Lots 23-26** · Footing forms went in Tuesday, and the footing pour began Wednesday afternoon.
- **Lots 27-30** · Piers were poured Tuesday, and footing forms are starting for a pour later this week.
- **Remaining lots** · Grading finished on Lots 31-34 and 39-42 Wednesday, with pier drilling on Lots 31-34 planned for Thursday.

The buildings



Plans · Permitted · Under construction · Complete · Not yet started

Lots 11-14

Foundation

Fourplex · 4 homes · 6704–6710 Meadowsweet Ln

Progress about 8%

Foundation · Framing · Roof · Drywall · Finishes

Backfill is under way near the garage entry. Plumbing rough-ins started Nov 11, with water lines planned for Nov 12.

Updated Nov 11, 2026

Lots 15-18

Foundation

Fourplex · 4 homes · 6716–6722 Meadowsweet Ln

Progress about 8%

Foundation · Framing · Roof · Drywall · Finishes

Foundation walls were poured Saturday, Nov 7. Form stripping is finished.

Updated Nov 11, 2026

Lots 19-22

Foundation

Fourplex · 4 homes · 6728–6734 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

All wall forms are in place. The wall pour is expected Thursday or Friday, Nov 12-13.

Updated Nov 11, 2026

Lots 23-26

Foundation

Fourplex · 4 homes · 6740–6746 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

The footing pour began the afternoon of Nov 11.

Updated Nov 11, 2026

Lots 27-30

Foundation

Fourplex · 4 homes · 6752–6758 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Piers were poured Nov 10. Footing forms are starting Nov 11, with the footing pour planned this week.

Updated Nov 11, 2026

Lots 31-34

Plans

Fourplex · 4 homes · 6808–6814 Meadowsweet Ln

Progress about 0%

Foundation Framing Roof Drywall Finishes

Grading is finished and the building was marked out Nov 11. Pier drilling is planned to start Nov 12.

Updated Nov 11, 2026

Lots 35-38

Plans

Fourplex · 4 homes · 6822–6828 Meadowsweet Ln

Progress about 0%

Foundation Framing Roof Drywall Finishes

Staked by the surveyor. Grading is planned next, now that Lots 39-42 is graded.

Updated Nov 11, 2026

Lots 39-42

Plans

Fourplex · 4 homes · 6834–6840 Meadowsweet Ln

Progress about 0%

Foundation Framing Roof Drywall Finishes

Grading was finished Nov 11. Pier drilling is planned to start Thursday, Nov 12 at the earliest.

Updated Nov 11, 2026

Schedule

BUILDING	FOUNDATION	FRAMING	ROOF	DRYWALL	FINISHES
Lots 11-14 about 8% complete	In progress Started Oct 22 Plumbing under way; water lines Nov 12	*Not started*	*Not started*	*Not started*	*Not started*
Lots 15-18 about 8% complete	In progress Started Oct 22 Forms stripped	*Not started*	*Not started*	*Not started*	*Not started*
Lots 19-22 about 8% complete	In progress Started Oct 26 Wall pour target Nov 12-13	*Not started*	*Not started*	*Not started*	*Not started*
Lots 23-26 about 8% complete	In progress Started Oct 28 Footing pour began Nov 11	*Not started*	*Not started*	*Not started*	*Not started*
Lots 27-30 about 8% complete	In progress Started Nov 6 Footing pour planned this week	*Not started*	*Not started*	*Not started*	*Not started*
Lots 31-34 about 0% complete	*Not started* Pier drilling planned Nov 12	*Not started*	*Not started*	*Not started*	*Not started*
Lots 35-38 about 0% complete	*Not started* Grading next	*Not started*	*Not started*	*Not started*	*Not started*

BUILDING	FOUNDATION	FRAMING	ROOF	DRYWALL	FINISHES
Lots 39-42 about 0% complete	*Not started* Piers Nov 12 at the earliest	*Not started*	*Not started*	*Not started*	*Not started*

Actual dates are the first and last days the field notes record the work. Target dates appear as the master schedule fills in. Percent complete is a rough estimate by phase.

Jobsite photos



Lots 11-14 · Nov 11



Lots 15-18 · Nov 11



Lots 19-22 · Nov 11



Lots 23-26 · Nov 11



Lots 27-30 · Nov 11



Lots 31-34 · Nov 11

Coming up

Thursday
Nov 12

Lots 11-14
Install water lines

Lots 31-34
Start pier drilling

Lots 39-42
Start pier drilling (Thursday at the earliest)

Lots 19-22
Pour foundation walls (Thursday or Friday)

Date to be set when crews confirm	Lots 27-30	Pour footings (this week)
	Lots 35-38	Grade the site
	Lots 27-42	Install silt fencing along the driveways

Hidden Creek Reserve is a 59-home townhome community with a clubhouse, built in fourplex, triplex and duplex buildings. This page updates each weekday evening from the supervisor's field notes and jobsite photos.