CONSTRUCTION UPDATE BY TYLER SUPALLA, SUPERVISOR

Hidden Creek Reserve

Townhomes in Shawnee, Kansas

Last updated Mon, Nov 2 at 4:06 PM Central

Lots 11-14 is ready for dampproofing, foundation wall forms are going in on Lots 15-18, and pier work on Lots 23-26 is set to finish by Wednesday.

LATEST FROM THE SITE

Monday, November 2

- **Lots 11-14** · foundation walls are ready for dampproofing, scheduled for Tuesday, Nov 3. Footing drainage details were reviewed on site this morning to carry forward to the next buildings.
- **Lots 15-18** · foundation wall forms are going in today.
- **Lots 23-26** · pier work is taking a little longer than expected, with a target to finish by Wednesday, Nov 4.
- **Remaining lots** · survey staking of the next few buildings is planned by Wednesday so grading can follow.

16
homes under construction
in 4 buildings, all at the foundation stage

Nov 3
Dampproof foundation walls
Lots 11-14, tuesday

Weekly recap

The week opened with Lots 11-14 ready for dampproofing, wall forms going in on Lots 15-18, and pier work on Lots 23-26 nearing the finish.

THIS WEEK

- **Lots 11-14** · Foundation walls ready for dampproofing on Tuesday, with backfill planned for Wednesday.
- **Lots 15-18** · Foundation wall forms going in.
- **Lots 23-26** · Pier work continuing, with a target to finish Wednesday.
- **Remaining lots** · Survey staking of the next few buildings planned by Wednesday, ahead of grading.

NEXT WEEK

- **Remaining lots** · Grading crew expected back once the next buildings are staked.

- **Lots 11-14** · Site meeting with the plumbing, irrigation and sewer trades planned for Friday, Nov 6.

The buildings



Plans · Permitted · Under construction · Complete · Not yet started

Lots 11-14

Foundation

Fourplex · 4 homes · 6704–6710 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Foundation walls are ready for dampproofing, scheduled for Tuesday, Nov 3, with backfill planned for Wednesday, Nov 4.

Updated Nov 2, 2026

Lots 15-18

Foundation

Fourplex · 4 homes · 6716–6722 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Footings are in, and the foundation wall forms are going in as of Nov 2.

Updated Nov 2, 2026

Lots 19-22

Foundation

Fourplex · 4 homes · 6728–6734 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Piers are finished. A few small piers will be filled when the footings are poured.

Updated Oct 30, 2026

Lots 23-26

Foundation

Fourplex · 4 homes · 6740–6746 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Pier work is taking a little longer than expected, with a target to finish by Wednesday, Nov 4.

Updated Nov 2, 2026

Schedule

BUILDING	FOUNDATION	FRAMING	ROOF	DRYWALL	FINISHES
Lots 11-14 about 8% complete	In progress Started Oct 22 Dampproofing Nov 3, backfill Nov 4	*Not started*	*Not started*	*Not started*	*Not started*
Lots 15-18 about 8% complete	In progress Started Oct 22	*Not started*	*Not started*	*Not started*	*Not started*
Lots 19-22 about 8% complete	In progress Started Oct 26	*Not started*	*Not started*	*Not started*	*Not started*
Lots 23-26 about 8% complete	In progress Started Oct 28 Pier finish target Nov 4	*Not started*	*Not started*	*Not started*	*Not started*

Actual dates are the first and last days the field notes record the work. Target dates appear as the master schedule fills in. Percent complete is a rough estimate by phase.

Jobsite photos



Lots 11-14 · Nov 2



Lots 11-14 · Nov 2



Lots 11-14 · Nov 2



Lots 15-18 · Nov 2



Lots 15-18 · Nov 2



Lots 23-26 · Nov 2

Coming up

Tuesday
Nov 3

Lots 11-14
Dampproof foundation walls

Wednesday
Nov 4

Lots 23-26
Finish foundation piers (target)

Lots 11-14
Backfill around the foundation (planned)

Remaining lots
Survey staking of the next few buildings (target)

Friday
Nov 6

Lots 11-14
Site meeting with plumbing, irrigation and sewer trades

Date to be set when crews confirm	Lots 15-18	Finish setting foundation wall forms
	Remaining lots	Grading crew returns to begin grading once lots are staked

Hidden Creek Reserve is a 59-home townhome community with a clubhouse, built in fourplex and duplex buildings. This page updates each weekday evening from the supervisor's field notes and jobsite photos.