CONSTRUCTION UPDATE BY TYLER SUPALLA, SUPERVISOR

Hidden Creek Reserve

Townhomes in Shawnee, Kansas

Last updated Tue, Nov 10 at 12:34 PM Central

Form stripping is wrapping up on Lots 15-18 and moving to Lots 19-22, the Lots 27-30 piers are being poured today, and grading has started on Lots 31-34.

LATEST FROM THE SITE

Tuesday, November 10

- **Lots 15-18** · form stripping finishes today.
- **Lots 19-22** · wall forms are going up, with the wall pour hoped for Friday or Saturday and Monday, Nov 16 at the latest.
- **Lots 23-26** · footing work is under way, with the pour planned for Wednesday.
- **Lots 27-30** · pier drilling is wrapping up and the piers are being poured this afternoon.
- **Lots 31-34 and 39-42** · grading started on Lots 31-34 today, with Lots 39-42 and then Lots 35-38 next.

20
homes under construction
in 5 buildings, all at the foundation stage

Nov 11
Plumbing work starts after backfill
Lots 11-14, wednesday

Weekly recap

Foundation work is moving down the street: Lots 15-18 forms came off and moved to Lots 19-22, Lots 27-30 piers are being poured, and grading reached Lots 31-34.

THIS WEEK

- **Lots 11-14** · Backfill started Monday, with plumbing work planned for Wednesday.
- **Lots 15-18** · Walls were poured Saturday, and form stripping wrapped up Tuesday.
- **Lots 19-22** · Wall forms started going up Tuesday, with the pour hoped for Friday or Saturday.
- **Lots 23-26** · Footing work started Tuesday, with the pour planned for Wednesday.

NEXT WEEK

- **Lots 19-22** · Foundation wall pour by Monday, Nov 16 if it doesn't happen this weekend.

- **Lots 27-30** · Pier drilling wrapped up Tuesday, with the pour set for that afternoon.
- **Remaining lots** · Grading started on Lots 31-34 Tuesday, with Lots 39-42 and 35-38 next.

The buildings



Plans · Permitted · Under construction · Complete · Not yet started

Lots 11-14

Foundation

Fourplex · 4 homes · 6704–6710 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Backfill started Nov 9. Plumbing work is planned for Wednesday, Nov 11.

Updated Nov 9, 2026

Lots 15-18

Foundation

Fourplex · 4 homes · 6716–6722 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Foundation walls were poured Saturday, Nov 7. Form stripping finishes Nov 10.

Updated Nov 10, 2026

Lots 19-22

Foundation

Fourplex · 4 homes · 6728–6734 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Wall forms went up starting Nov 10. The wall pour is hoped for Friday or Saturday, Nov 13-14, and expected by Monday, Nov 16.

Updated Nov 10, 2026

Lots 23-26

Foundation

Fourplex · 4 homes · 6740–6746 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Footing work started Nov 10. The footing pour is planned for Wednesday, Nov 11.

Updated Nov 10, 2026

Lots 27-30

Foundation

Fourplex · 4 homes · 6752–6758 Meadowsweet Ln

Progress about 8%

Foundation Framing Roof Drywall Finishes

Piers are being poured Nov 10.

Updated Nov 10, 2026

Lots 31-34

Plans

Fourplex · 4 homes · 6808–6814 Meadowsweet Ln

Progress about 0%

Foundation Framing Roof Drywall Finishes

Grading started Nov 10. The building will be marked out for pier drilling once grading is done, as soon as Nov 11.

Updated Nov 10, 2026

Lots 35-38

Plans

Fourplex · 4 homes · 6822–6828 Meadowsweet Ln

Progress about 0%

Foundation Framing Roof Drywall Finishes

Staked by the surveyor. Grading is planned after Lots 39-42.

Updated Nov 10, 2026

Lots 39-42

Plans

Fourplex · 4 homes · 6834–6840 Meadowsweet Ln

Progress about 0%

Foundation Framing Roof Drywall Finishes

Grading is planned to start Nov 11 so pier drilling can begin.

Updated Nov 10, 2026

Schedule

BUILDING	FOUNDATION	FRAMING	ROOF	DRYWALL	FINISHES
Lots 11-14 about 8% complete	**In progress** Started Oct 22 Plumbing planned Nov 11	*Not started*	*Not started*	*Not started*	*Not started*
Lots 15-18 about 8% complete	**In progress** Started Oct 22 Walls poured Nov 7	*Not started*	*Not started*	*Not started*	*Not started*
Lots 19-22 about 8% complete	**In progress** Started Oct 26 Wall pour target Nov 13-16	*Not started*	*Not started*	*Not started*	*Not started*
Lots 23-26 about 8% complete	**In progress** Started Oct 28 Footing pour target Nov 11	*Not started*	*Not started*	*Not started*	*Not started*
Lots 27-30 about 8% complete	**In progress** Started Nov 6 Piers poured Nov 10	*Not started*	*Not started*	*Not started*	*Not started*
Lots 31-34 about 0% complete	*Not started* Grading started Nov 10	*Not started*	*Not started*	*Not started*	*Not started*
Lots 35-38 about 0% complete	*Not started*	*Not started*	*Not started*	*Not started*	*Not started*
Lots 39-42 about 0% complete	*Not started*	*Not started*	*Not started*	*Not started*	*Not started*

BUILDING	FOUNDATION	FRAMING	ROOF	DRYWALL	FINISHES
	Grading planned Nov 11				

Actual dates are the first and last days the field notes record the work. Target dates appear as the master schedule fills in. Percent complete is a rough estimate by phase.

Jobsite photos



Lots 11-14 · Nov 10



Lots 11-14 · Nov 10



Lots 15-18 · Nov 10



Lots 19-22 · Nov 10



Lots 23-26 · Nov 10



Lots 27-30 · Nov 10

Coming up

Wednesday
Nov 11

Lots 11-14
Plumbing work starts after backfill

Lots 23-26
Pour footings

Lots 31-34
Finish grading, mark out the building and start pier drilling

Lots 39-42
Grade the site so pier drilling can start

Friday Nov 13	Lots 19-22	Pour foundation walls (Friday or Saturday, Monday Nov 16 at the latest)
Date to be set when crews confirm	Lots 35-38	Grade the site after Lots 39-42
	Lots 27-42	Install silt fencing along the driveways

Hidden Creek Reserve is a 59-home townhome community with a clubhouse, built in fourplex, triplex and duplex buildings. This page updates each weekday evening from the supervisor's field notes and jobsite photos.